

Quarterly Executive Summary
Green Sea Floyds High – Corridor Stripping & Painting
Q2 2019



HCS Project Manager: Ara Heinz

Principal: Dr. Andrea Pridgen

Engineer: N/A

Contractor: Reed's Construction & Painting, Inc.

Project Scope: Strip and paint corridors and door frames at Green Sea Floyds High School

Current Status: Walls have been stripped, cleaned, and primed. All walls have received the base coat of paint. Decorative accent painting is currently being done.

Budget: Original Budget: **\$350,000** Board Approved Date: **4/24/2018**
Current Contract Amount: **\$260,733.70**

Budget Issues: Project is currently within budget.

Schedule: Design: **N/A** Solicitation: **Complete**
Construction: **Final completion expected week of August 12, 2019.**

Schedule Issues: None at this time.

Achievements: Painting in the middle school portion of the building is complete.

Phasing: Working with custodial staff to coordinate this work to ensure summer cleaning throughout school is completed.