

Quarterly Executive Summary
Storefront and Sheet Metal – Loris High School
Q2 2019



Portion of New Store Front



Courtyard Parapet Metal Coverings

HCS Project Manager: Patrick McCord

Principal: Richard Crumley

Architect: N/A

Contractor: Hanco of SC Inc.

Project Scope: Two exterior storefronts are being replaced on the rear of the building. Select pieces of the glass are being replaced due to hazing of the original glass. There will also be 300 linear feet of metal fascia installed over the exterior parapet wall in the court yard area to reduce moisture infiltration.

Current Status: This project is complete. Additional costs were to replace all the glass in the cafeteria storefront. The original select replacement of panes did not provide a clear and uniform look for the school. This will be the final report on this project.

Budget: Original Contract: \$185,719.35

Final Contract Amount = \$200,442.50

Budget Issues: None

Schedule: Completed July 2019

Schedule Issues: None.

Achievements: The craftsmanship of the job is superb.