

Quarterly Executive Summary
HVAC Replacement – Aynor High School
Q3 2019



New rooftop units received.



New ductwork installed.

Project Managers: Dennis McCrary, Ross Brazier **Principal:** Michael McCracken
Engineer: Beaufort Engineering Services **Contractor:** North Strand Mechanical

Project Scope: Aynor High School: Phase 1 HVAC replacement project.

Current Status: Construction underway.

Budget: \$1,920,000.00 **Contract Amount:** \$1,479,000.00

Budget Issues: None at this time.

Schedule: Design: Complete Solicitation: Complete
Construction: 70% complete

Schedule Issues: None at this time. Project scheduled to be complete by January 1, 2020.

Achievements: New HVAC systems and ductwork will replace aging rooftop units and make up air units on the two-story wing of the school.