



Project Manager:
Engineer:

Jason Hardee
D. N. Engineering Inc.

Principal: **W. Reggie Gasque**
Contractor: **Goodson Construction**

Project Scope:

Design and construction of a new parent drop off loop road at Aynor Elementary School for parent drop-off and pick-up traffic to reduce congestion on Jordanville Road.

Current Status:

Construction is 60% Complete.

Budget:

Original Budget: **\$850,000.00**
Final Contract Amount: **\$606,470.70**

Board Approved Date: **1/29/2019**



Budget Issues:

None at this time.

Schedule:

Design: **Complete**
Construction: **In Progress**

Solicitation: **Complete**



Schedule Issues:

The local and state permitting agencies delayed the start of the project due to extended permitting time.

Achievements:

Construction is on schedule for 2019 completion, and is expected to finish below the original budget.