



Project Manager:
Engineer:

Jason Hardee
Wall Engineering

Principal:
Contractor:

Shelley Todd
Goodson Construction

Project Scope:

Design and construction of a new loop road at Loris Middle School for parent drop-off and pick-up traffic to help reduce congestion on Highway 66 in front of the school and improve emergency access.

Current Status:

The design and permitting is currently complete and the contractor is currently ahead of schedule.

Budget:

Original Budget: **\$1,500,000.00** Board Approved Date: **1/29/2019**
The project is currently within budget.



Budget Issues:

None at this time.

Schedule:

Design: **Completed**
Construction: **In-Progress**

Solicitation: **Completed**



Schedule Issues:

The procurement and construction phases have been delayed due to slow permitting and agency approvals at both the local and state levels.

Achievements:

Construction is on schedule and is currently expected to finish below the original budget.