

Quarterly Executive Summary Update
Reflects Previous Quarter's Activity
Drainage & Fire Lane Projects
Q3 2014



North Myrtle Beach Elementary



South Conway Elementary

HCS Project Manager:

Amber Barnhill

Principal:

All

Engineering Firms:

**DN Engineering
Wall Engineering
Castles Engineering
Rowe Engineering
Dennis Corp.
Thomas & Hutton Engineering**

Engineer:

**David Norris
Amber Wall
Robert Wilfong
Kent Alexander
Dan Dennis
Walter Warren**

Contractor:

Multiple

Project Scope:

Drainage and fire lane projects to include the following locations; AH, AM, AE, CE, CFE, KE, SJE, SSE, NMBI, FBM, NMBM, MBH, WPM, PDE, LKE, CFH, LH, LM, BWM, PBE, AAST, BE, CH, GSFE, MBP, NMBE, MBM, MBE, OBE, OBM, SE, SH, SCE, SJH, SJM, and WE.

Current Status:

Drainage and fire lane projects complete at the following locations; AH, AM, AE, CE, CFE, KE, SJE, SSE, NMBI, FBM, NMBM, MBH, WPM, PDE, LKE, CFH, LH, LM, BWM, PBE, AAST, OBE, SE, SH, SJH, BE, GSFE, NMBE, MBE, SE, and SCE.

Budget:

Original Budget: **\$11,959,919** Board Approved Date: **12/07/2009**

Budget Issues:

No issues at this time.

Schedule:

Design: **Sep 2012-Jan 2013**
Construction: **Mar 2013-Aug 2013**

Solicitation: **Jan 2013-Mar 2013**

Schedule Issues:

These schools will be delayed until capacity relief is constructed - OBM, SJM, and WE. No update to projects.

Achievements:

Completed all summer 2013 drainage projects prior to school start.

Phasing:

Construction will be coordinated with each school.