



Quarterly Executive Summary Update  
Reflects Previous Quarter's Activity  
**Canopy Projects**  
Q1 2014



**Ocean Bay Elementary**



**Whittemore Park Middle**

**HCS Project Manager:** Cissy Moorhead

**Architectural Firm:** NA

**General Contractor:** East Coast TVM

**Principal:** All

**Design Architect:** NA

**Project Manager:** Tim Stephens  
**Superintendent:** Robbie Quick

**Project Scope:** The project is to add and expand exterior walkway canopies at bus and car drop-off loops at various facilities in the Horry County School District. The project will consist of a total of five groups (approximately 16,000 linear feet) to receive a new canopy or canopy extension and are broken down by location; Group I – AES, AHS, AMS, DES, GSFE, GSFH, LH, LM, ME, Group II – AAST, BWM, CFE, CFH, HCEC, PBE, OBE, OBM, WES, Group III – ATA, CES, CHS, HWE, KES, PDE, SCES, TLC, WPM, Group IV – MBE, MBH, MBI, MBM, MBP, NMBE, NMBH, NMBI, NMBM, NMBP, Group V – BES, FBE, FBM, LKE, SES, SHS, SJE, SJH, SJM, SSE

**Current Status:** Group 1 and 2 canopies have been installed and work is complete. Construction on Group 3 started in November and scheduled to be completed in February, however, due to weather delays Group 3 will be complete after Spring Break. Group 5 design is ongoing.

**Budget:** Original Budget: **\$5,796,586** Board Approved Date: **01/23/2012**

**Budget Issues:** No issues at this time.

<b><u>Schedule:</u></b>	Solicitation: <b>Apr 2012-July 2013</b>	Group 1: <b>Aug 2012-June 2013</b>
	Group 2: <b>Dec 2013-Oct 2013</b>	Group 3: <b>Apr 2013-Feb 2013</b>
	Group 4: <b>Aug 2013-July 2014</b>	Group 5: <b>Dec 2013-Nov 2014</b>

**Schedule Issues:** Group 3 is under construction and due to weather delays will be complete after Spring Break. Group 4 will begin construction at the end of April. Group 5 design is ongoing.

**Achievements:**

**Phasing:** Construction will be coordinated with each school.