

Quarterly Executive Summary Update Reflects Previous Quarter's Activity Canopy Projects Q4 2013



Ocean Bay Elementary



Whittemore Park Middle

HCS Project Manager:Cissy MoorheadPrincipal:AllArchitectural Firm:NADesign Architect:NA

<u>General Contractor:</u>
East Coast TVM

<u>Project Manager:</u>
Superintendent:

Robbie Quick

Project Scope: The project is to add and expand exterior walkway canopies at bus and car drop-off

loops at various facilities in the Horry County School District. The project will consist of a total of five groups (approximately 16,000 linear feet) to receive a new canopy or canopy extension and are broken down by location; Group I – AES, AHS, AMS, DES, GSFE, GSFH, LH, LM, ME, Group II – AAST, BWM, CFE, CFH, HCEC, PBE, OBE, OBM, WES, Group III – ATA, CES, CHS, HWE, KES, PDE, SCES, TLC, WPM, Group IV – MBE, MBH, MBI, MBM, MBP, NMBE, NMBH, NMBI, NMBM, NMBP,

Group V - BES, FBE, FBM, LKE, SES, SHS, SJE, SJH, SJM, SSE

Current Status: Group 1 canopies have been installed and work is complete. Group 2 canopy

installation will began in July and group 3 canopies are being designed. Renderings for Group 3 are complete and all engineering is being finalized at this time. Construction on Group 3 started in November and scheduled to be

completed in February.

Budget: Original Budget: \$5,796,586 Board Approved Date: 01/23/2012

Budget Issues: No issues at this time.

Schedule: Solicitation: Apr 2012-July 2013 Group 1: Aug 2012-June 2013

Group 2: Dec 2013-Oct 2013 Group 3: Apr 2013-Feb 2013
Group 4: Aug 2013-July 2014 Group 5: Dec 2013-Nov 2014

Schedule Issues: There are not major issues at this time. Group 3 is under construction and

scheduled to be completed by the end of February. Design approval is in progress for Group 4 at this time. Group 4 is expected to start March 1st and be

completed on July 31st.

Achievements:

Phasing: Construction will be coordinated with each school.