

**Quarterly Executive Summary Update**  
Reflects Previous Quarter's Activity  
**Drainage & Fire Lane Projects**  
**Q3 2013**



Myrtle Beach Elementary



Burgess Elementary

**HCS Project Manager:**

**Amber Barnhill**

**Principal:**

**All**

**Engineering Firms:**

**DN Engineering  
Wall Engineering  
Castles Engineering  
Rowe Engineering  
Dennis Corp.  
Thomas & Hutton Engineering**

**Engineer:**

**David Norris  
Amber Wall  
Robert Wilfong  
Kent Alexander  
Dan Dennis  
Walter Warren**

**Contractor:**

**Multiple**

**Project Scope:**

Drainage and fire lane projects to include the following locations; AH, AM, AE, CE, CFE, KE, SJE, SSE, NMBI, FBM, NMBM, MBH, WPM, PDE, LKE, CFH, LH, LM, BWM, PBE, AAST, BE, CH, GSFE, MBP, NMBE, MBM, MBE, OBE, OBM, SE, SH, SCE, SJH, SJM, and WE.

**Current Status:**

Drainage and fire lane projects complete at the following locations; AH, AM, AE, CE, CFE, KE, SJE, SSE, NMBI, FBM, NMBM, MBH, WPM, PDE, LKE, CFH, LH, LM, BWM, PBE, AAST, OBE, SE, SH, and SJH.

**Budget:**

Original Budget: **\$11,959,919** Board Approved Date: **12/07/2009**

**Budget Issues:**

No issues at this time.

**Schedule:**

Design: **Sep 2012-Jan 2013**  
Construction: **Mar 2013-Aug 2013**

Solicitation: **Jan 2013-Mar 2013**

**Schedule Issues:**

The following schools were completed this spring and summer of 2013; BE, GSFE, NMBE, MBE, SE, and SCE. The following projects will be completed next summer or once portable classrooms are removed - OBM, SJM, and WE.

**Achievements:**

Completing all summer 2013 drainage projects prior to school start.

**Phasing:**

Construction will be coordinated with each school.