



Project Manager:
Engineer:

Jason Hardee
D. N. Engineering Inc.

Principal:
Contractor:

W. Reggie Gasque
Goodson Construction

Project Scope:

Design and construction of a new parent drop-off loop road at Aynor Elementary School for parent drop-off and pick-up traffic to reduce congestion on Jordanville Road.

Current Status:

Construction is complete.
This will be the final update on this project.

Budget:

Original Budget: **\$850,000.00** Board Approved Date: **1/29/2019**



Budget Issues:

None at this time.

Schedule:

Design: **Complete**
Construction: **Complete**

Solicitation: **Complete**



Schedule Issues:

The local and state permitting agencies delayed the start of the project due to extended permitting time.

Achievements:

Construction has been completed and the project finished below the original budget.