

Quarterly Executive Summary Reflects Previous Quarter's Activity Conceptual Design Q3 2014





HCS Coordinator of Design: Mark Wolfe

<u>Design Firm:</u> SHW Group (Stantec Architecture) <u>Architects:</u> Bill Bradley

Tracy Eich

Project Scope: The project includes conceptual designs for additions / renovations to Midland

Elementary and North Myrtle Beach Middle. It also develops a new conceptual design model for an elementary school and a middle / intermediate school, and a

program for the Horry County Education Center.

The steering committee included Board members, district administration, and principals. The individuals that served on the committee included Joe DeFeo, Harvey Eisner, Jeffrey Garland, Neil James, Janice Morreale, Cynthia Elsberry, Dottie Brown, Cindy Ambrose, Traci Hogan, H.T. Lee, Barbara Schlidt, Janice

Christy, and James LaPier.

<u>Current Status:</u> The conceptual design work of the architect is complete and concepts were

approved on September 8, 2014, by the Board of Education. All approved

designs are located on the HCS web site:

http://www.horrycountyschools.net/pages/Horry_County_Schools/3352373296737269426/Support_Services/Fa

cilities III/New Construction Conceptual De

Budget: Included in Design Budget for Each Project

Budget Issues: None.

Schedule: The solicitation for Conceptual Design took place in the fall of 2013. The first

steering committee meeting was held at the February 10, 2014, Board Meeting and the conceptual design effort was completed with the presentation of the concepts at the August 25, 2014 Board Meeting. The solicitation for Production Architecture will close on October 6, 2014. HCS Procurement will review the submittals and deliver to the evaluation committee for the selection process.

Schedule Issues: No issues at this time.

Achievements: The steering committee completed the conceptual designs in

approximately six months.