



North Myrtle Beach Middle

HCS Project Managers: Davida Rohlf, Ara Heinz

Contractors: Various

Project Scope: Paint various areas within schools in each of the four regions.

North Region:	North Myrtle Beach Middle
South Region:	Forestbrook Middle, Socastee High
East Region:	Ocean Bay Middle, Waccamaw Elementary
West Region:	Aynor Middle, Homewood Elementary, S. Conway Elementary, Pee Dee Elementary, Conway Middle

Budget: \$600,000 (\$150,000 each Region) – Sustainment Funds (5656)
+ \$89,355 additional funds added to complete scope at various locations.

Committed to date:

North Region:	\$223,178
South Region:	\$180,113
East Region:	\$137,376
West Region:	\$148,688

Budget Issues: None.

Schedule: All work completed.

Schedule Issues: None.

Current Status: All projects completed.