


Quarterly Executive Summary Update
Reflects Previous Quarter's Activity
Athletic Field Renovations
Q3 2013




| | | | |
|------------------------------------|---------------------------|---------------------------------|---------------|
| <u>HCS Project Manager:</u> | Joe Burch | <u>Principal:</u> | Multiple |
| <u>Architectural Firm:</u> | Usry Wolfe Peterson Doyle | <u>Design Architect:</u> | Mark Wolfe |
| <u>General Contractor:</u> | Alpha Const. of NC, Inc. | <u>Project Manager:</u> | Mike McMillan |
| | | <u>Superintendent:</u> | Nolan Thomas |

Project Scope: Renovate the athletic fields at St. James High, Green Sea Floyds High, North Myrtle Beach High, Aynor High, Carolina Forest High, and Conway High. The work is to include establishing proper root zone, irrigation, drainage systems, laser grading, and new sod. All fields will have a crown and meet all high school league requirements to provide a playable surface for high school athletics.

Current Status: The project is complete and fields are ready for use.

| | | | |
|-----------------------|-----------------------------------|--|---|
| <u>Budget:</u> | Original Budget: \$151,909 | Board Approved Date: 12/07/2009 |  |
| | Budget Update: \$1,054,917 | Board Approved Date: 01/23/2012 | |

Budget Issues: No issue at this time.

| | | | |
|-------------------------|---|--|---|
| <u>Schedule:</u> | Design: Dec 2010-Mar 2012 | Solicitation: Dec 2013-Feb 2013 |  |
| | Construction: Feb 2012-June 2013 | FF&E/Tech: NA | |
| | Major Milestones: None. | | |

Schedule Issues: The project incurred several weather delays.

Achievements: Completed project in unfavorable weather conditions.

Phasing: Arrangements have been made with each school to move spring sports to allow for the renovation. All work will be coordinated with the schools.