



HORRY COUNTY SCHOOLS

Facilities Committee & Board Update: June 19, 2017

- Ten Oaks Middle School
- Myrtle Beach Middle School
- Socastee Middle School
- St. James Intermediate School
- Socastee Elementary School



Ten Oaks Middle School Jobsite Progress Photos







Myrtle Beach Middle School

Jobsite Progress Photos





metcon **TA LOVING**
A JOINT VENTURE

Horry County Schools –
Myrtle Beach Middle School

Image # 64
Date : 05.18.2017
888.542.0231



Horry County Schools –
Myrtle Beach Middle School

Image # 65
Date : 05.18.2017
888.542.0231





St. James Intermediate School
Jobsite Progress Photos





Horry County Schools –
Saint James Intermediate School

Image # 54
Date : 05.18.2017
888.542.0231



Socastee Elementary School Jobsite Progress Photos







Socastee Middle School

Jobsite Progress Photos





metcon *TA LOVING*
A COMMITMENT

Horry County Schools –
Socastee Middle School

Image # 55
Date : 05.18.2017
File 888.542.0231



Horry County Schools –
Socastee Middle School

Image # 56
Date : 05.18.2017
888.542.0231



SCHEDULE

School	Furniture Installation/ Occupancy	Contractual Substantial Completion	Final Inspection Dates
Ten Oaks Middle	6/12/17	7/12/17	7/7/17
St. James Intermediate	7/10/17	*7/13/17	7/19/17
Socastee Elementary	7/17/17	7/18/17	7/21/17
Myrtle Beach Middle		11/8/17	
Socastee Middle		2/5/18	

* Updated based on road work being added to the scope

Known Risks:

1. SJIS road work that was added to the contract
2. Wetlands permits for new road at SJIS
3. Weather that impacts sitework
4. Gas installation due to offsite work at Ten Oaks
5. Grand Strand water backflow preventer install at SES & SJIS